



Supreme Court of New South Wales

You are here: [Austlii](#) >> [Databases](#) >> [Supreme Court of New South Wales](#) >> [2018](#) >> [2018] NSWSC 1027

[Database Search](#) | [Name Search](#) | [Recent Decisions](#) | [Notes](#) | [LawCite](#) | [Downloads](#) | [Help](#)

Southern Cross Electrical Engineering v Steve Magill Earthmoving [2018] NSWSC 1027 (5 July 2018)

Last Updated: 5 July 2018

Supreme Court
New South Wales

Case Name: Southern Cross Electrical Engineering v Steve Magill Earthmoving
 Medium Neutral Citation: [2018] NSWSC 1027
 Hearing Date(s): 05/06/2018; further written submissions 21/06/2018
 Date of Orders: 5 July 2018
 Decision Date: 5 July 2018
 Jurisdiction: Equity - Technology and Construction List
 Before: McDougall J
 Decision: Summons dismissed with costs.
 Catchwords: BUILDING AND CONSTRUCTION – [Building and Construction Industry Security of Payment Act 1999](#) (NSW) – application to quash adjudicator's determination – whether adjudicator imposed an onus of proof on plaintiff inconsistent with his statutory obligation to come to his own view on the material – whether adjudicator's determination regarding final net amount payable – necessary to consider adjudicator's reasoning in light of statutory requirement to determine often difficult questions within tight timeframe – necessary to have regard to the statutory scheme which renders determination final as to payment claims but otherwise preserves all rights – impermissible to conduct merits inquiry under guise of jurisdictional reasonableness – fair reading of the adjudicator's reasons in context demonstrates no error with regards to onus – not shown that determination was unreasonable to the extent of invalidation – summons dismissed.
 Legislation Cited: [Building and Construction Industry Security of Payment Act 1999](#) (NSW)
 Cases Cited: [Agricultural and Rural Finance Pty Ltd v Gardiner](#) [2008] HCA 57; (2008) 238 CLR 570; [Associated Provincial Picture Houses Ltd v Wednesbury Corporation](#) [1947] EWHCA 1; [1948] 1 KB 223; [Avopling \(NSW\) Pty Ltd v Menard Bachy Pty Ltd](#) [2012] NSWSC 1460; [Bauer Constructions v Westwood Interiors](#) [2010] NSWSC 1358; [Cockram Construction Ltd v Fulton Hogan Construction Pty Ltd](#) [2018] NSWCA 107; [Duralcorp Pty Ltd v Remo Constructions Pty Ltd](#) [2009] NSWCA 68; (2009) 74 NSWLR 160; [Fulton Hogan Construction Pty Ltd v Cockram Construction Ltd](#) [2018] NSWSC 264; [Minister for Immigration and Citizenship v Li](#) [2014] FCAFC 1; (2013) 249 CLR 352; [Pinnacle Construction Group Pty Ltd v Dimension Joinery & Interiors Pty Ltd](#) [2018] NSWSC 884; [Probuild Constructions \(Aust\) Pty Ltd v Shade Systems Pty Ltd](#) [2018] HCA 4; (2018) 92 ALJR 248; [Richard Crookes Construction Pty Ltd v CES Projects \(Aust\) Pty Ltd \(No 2\)](#) [2018] NSWSC 1223; [SSC Plenty Road Pty Ltd v Construction Engineering \(Aust\) Pty Ltd](#) [2015] VSC 631; [SSC Plenty Road Pty Ltd v Construction Engineering \(Aust\) Pty Ltd](#) [2016] VSCA 119; [Suprema Bakers Pty Ltd v Australian Weighing Equipment Pty Ltd](#) [2016] NSWSC 988.
 Category: Principal Judgment
 Parties: Southern Cross Electrical Engineering Limited (Plaintiff)
 Steve Magill Earthmoving Pty Limited (First Defendant)
 Adrian Astman (Second Defendant)
 Adjudicate Today Pty Limited (Third Defendant)
 Representation: Counsel:
 S Robertson / M Keene (Plaintiff)
 D Hume (First Defendant)
 Solicitors:
 HWL Ebsworth Lawyers (Plaintiff)
 Moray & Agnew (First Defendant)
 King Lawyers (Second and Third Defendants, submitting save as to costs)
 File Number(s): 2018/38597

JUDGMENT

1. HIS HONOUR: This is yet another dispute over a determination of an adjudicator made pursuant to s 22(1) of the [Building and Construction Industry Security of Payment Act 1999](#) (NSW) (the *Security of Payment Act*).

Background

- On about 23 May 2017, the plaintiff (Southern Cross) as contractor and the first defendant (Earthmoving) as subcontractor entered into a subcontract under which Earthmoving undertook to perform excavation and trenching works for Southern Cross in connection with what was called "the Parkes Project". There is no doubt that the subcontract was a construction contract for the purposes of the *Security of Payment Act*.
- On about 5 December 2017, Earthmoving served a payment claim on Southern Cross. It claimed over \$470,000, including in excess of \$387,000 for trenching and backfilling works, said to be "supported by surveyors [sic] report dated 18/10/2017". On 19 December 2017, Southern Cross provided a payment schedule in which it disputed liability for the whole or part of the claim, and stated that there was an amount in excess of \$473,000 owing to it.
- On 10 January 2018, Earthmoving made an adjudication application to the third defendant (the nominating authority). The nominating authority referred the application to the second defendant (the adjudicator), who accepted the adjudication. Southern Cross submitted an adjudication response on 18 January 2018.
- On 29 January 2018, the adjudicator provided his determination. He determined that there was \$400,158, inclusive of GST, owing by Southern Cross to Earthmoving. He gave reasons for that determination.

The issues

- By summons filed on 5 February 2018, Southern Cross seeks, among other things, a declaration that the determination is void, alternatively an order in the nature of *certiorari* quashing it, and ancillary relief. The Technology and Construction List Statement that was filed with the summons was singularly unhelpful in identifying the legal and factual bases for the claimed relief. However, in both written and oral submissions, Southern Cross stated two grounds of complaint. It said that:
 - the adjudicator wrongly imposed an onus on Southern Cross to prove (to his satisfaction) that there had been no variation or of change to the scope of works required under the subcontract; and
 - the determination was "unreasonable", in the sense explained in *Minister for Immigration and Citizenship v Li*.^[1] I shall return to this concept and the explanation of it given in *Li*.

The subcontract

7. The subcontract required Earthmoving to carry out trenching works including the excavation and backfilling of trenches, the compaction of the backfill, and other tasks, for a price of \$21 per linear metre. The scope of works was described in more detail in Appendix C, from which I extract the following:

- First trench section (DC)
- ...
- Trench dimensions will vary between 400 x 700 to 900 x 700
- Second trench section (MV)
- ...
- Trench will vary between 400 x 900 to 850 x 900
- Third Trench section (LV)
- ...
- Trench average 450 x 700

- Although nothing turns on it, the trenches were respectively for direct current, medium voltage (so called) and low voltage electrical cabling. The statement of dimensions in each case gives the width of the trench first (for example, for the DC section, ranging from 400 to 900mm) and the depth second (for the same section, a uniform depth of 700mm).
- Clause 12.9 of the conditions of contract provided:

12.9 Change Order requirement

Without limiting clause 27.4, the Subcontractor acknowledges that, the Contractor is not liable for, or in connection with, any Claim by the Subcontractor (and the Subcontractor will not make any Claim) arising out of or in connection with any Change to the Works except where its is expressly directed pursuant to Change Order issued in writing by the Contractor pursuant to this clause 12.

The payment claim

- So far as it is relevant, the payment claim sought payment for both "HV Trenching" (it is common ground that what was described as MV, or medium voltage, in Appendix C was in fact high voltage) and "LV/DC Trenching".
- The claim for HV trenching was for a total of 6,948 linear metres, made up of 6,750 linear metres as measured and shown in a report prepared by Arndell Surveying, and a further 198 metres, described as "total length of extra width trenches over the quoted 900mm width", measured by Mr Steve Magill, the principal of Earthmoving.
- For the LV/DC trenching, the total length claimed was 27,163 metres, made up of 22,590 metres measured by Arndell Surveying and 4,573 metres for extra width trenches measured by Mr Magill.
- The payment schedule disputed the number of linear metres claimed. It asserted that the Arndell Surveying lengths overstated the actual lengths by, respectively, 646 and 73 linear metres. In addition, the payment schedule disputed the claim for extra width trenches, on the sole basis that Earthmoving had not complied with 12.9 of the conditions of contract. The payment schedule said, relevantly:

If SME [Earthmoving] considered there was a Change, then the notice provisions within the Subcontract needed to be adhered to, specifically those detailed within Clause 12 of the Subcontract. For the avoidance of doubt, clause 12.9... states: [Clause 12.9 was then set out]
 A Change Order was not requested... and a Change Order was not issued....

The adjudication application and response

- The same issues were repeated in the adjudication application and the adjudication response. They were supported and supplemented by submissions and other material. In particular, Earthmoving's adjudication application attached a statutory declaration made by Mr Magill. Among other things, that statutory declaration:
 - stated in effect that Southern Cross and Earthmoving had administered the subcontract on an informal basis with respect to variations, and that Earthmoving had relied on this informal practice to its detriment by performing variations when so requested;
 - asserted that the widest trench that Earthmoving's machinery could excavate in one pass was 900mm, this being the width of its bucket. Accordingly, where wider trenches were required to be excavated, it was necessary to make several passes; and
 - noted that on this basis, Mr Magill assessed the linear metres for the extra width trenches claim by measuring the lengths where more than one pass had been required; Earthmoving supplemented the statutory declaration with documents said to show, at least to the initiated, where the extra width trenching was located, and with photographs.
- In its adjudication response, Southern Cross (apart from elaborating the cl 12.9 issue) said in substance that the methodology used to measure the additional amount of excavation was "both unjustified and unreasonable". The reason given was that "there is simply no basis to double the linear metres in circumstances where the trench is slightly wider than anticipated; this does not reflect the value of the work performed". That basis of opposition had not been raised in the payment schedule.

The adjudicator's reasons

- The adjudicator considered the trenching claim at [62] and following of his reasons. He started by dealing with the factual dispute between Southern Cross and Earthmoving as to the linear metres of work carried out excluding the claim for extra width trenches. In essence, the adjudicator preferred the measurements of Arndell Surveying to those undertaken for Southern Cross. Southern Cross does not now challenge that part of the adjudicator's reasons.
- The adjudicator then turned his attention to the extra width trenches claim. As I read his reasons starting at [68], he accepted Mr Magill's measurement ("calculation" might be a better word) of the numbers of linear metres involved. The adjudicator dealt with the other issues as follows at [69], [70]:

[69] In regard to the respondent's claim that the subcontract process was not used to establish this variation, the claimant draws attention to the respondent's acknowledgment that both the claimant and respondent agreed variations verbally. The respondent denies this. However, in section 4.1.7.1 of the payment schedule, the respondent writes: "The Parties reached a verbal agreement on site that the trenching of the MV/PS, due to the width, would be calculated by multiplying the linear metre rate by a factor of 2". While I recognise that this agreement does not confirm such a verbal agreement in the present matter, it does provide confirmation that the claimant and respondent used a process outside of the subcontract to vary the scope of work and, therefore, the value of the work. Given the nature and frequency of on-site decisions required when work is in progress, it is conceivable that a discussion took place and an agreement reached about work that constitutes a variation.
 [70] Based upon the information provided to me, the respondent has not convinced me that no variation was agreed or that the claimant has over-claimed for the work that is the subject of the respondent's challenge. I determine that the amount sought by the claimant in its payment claim for this issue is validated, that is, 6,948 linear metres for the HV item including the extra width lengths, and 27,163 linear metres including the extra width lengths. Together this amounts to \$716,331 based on \$21 per linear metre.

First issue: onus

The parties' submissions

- Mr Robertson of Counsel, who appeared for Southern Cross, submitted that the adjudicator had erred in [70] of his reasons by effectively imposing an onus on Southern Cross to convince him that there had been no variation and that the work had been over-claimed. Mr Robertson submitted that the adjudicator was bound to examine all the material for himself, and to come to a conclusion, based on that material, as to what amount (if any) is payable.
- Mr Robertson referred to the decision of Vickers J in *SSC Plenty Road Pty Ltd v Construction Engineering (Aust) Pty Ltd*^[2] at [10]. In that paragraph, after a detailed review of the authorities, Vickers J said:

[101] Drawing the threads together, the following may be said of an adjudicator's assessment of a payment claim under the Act in Victoria:

- The adjudicator is required to determine and apply what the adjudicator considers to be the true construction of the Act in the light of the current case law.
- The adjudicator is required to apply what the adjudicator considers to be the true construction of the construction contract.
- In addition to the matters to be determined and considered under ss 23(1) and (2), and excluded under s 23(2A) of the Act, an adjudicator requires, as a minimum, the following critical findings to be made (the "critical findings"):
 - a determination as to whether the construction work the subject of the claim has been performed (or whether the relevant goods and services have been supplied); and
 - the value of the work performed or the value of the goods and services supplied.
- Construction work carried out or related goods and services supplied are to be valued in accordance with the terms of the construction contract (if the contract contains such terms) pursuant to ss 11(1)(a) and 11(2)(a).
- In the absence of any express provision in the construction contract providing a mechanism for an adjudicator to undertake the assessment of value, the valuation assessment is to be undertaken in accordance with s 11(1)(b) (for work) and s 11(2)(b) (for goods and services), having regard to the matters set out in these sub-sections, namely:
 - the contract price for the work or the goods and services;
 - any other rates set out in the contract;

